

<b>Completed PPRTA Projects</b>	<b>Est. Comp. Date</b>	<b>Act. Comp. Date</b>	<b>Est. Budget</b>	<b>Actual Budget</b>
Austin Bluffs/Nevada Intersection	January, 2007	January, 2007	4,156,478	4,156,478
Akers Drive	October, 2006	July, 2007	1,714,614	1,714,614
Baptist/Hodgen Connection	September, 2007	November, 2007	2,062,033.00	2,062,003
Baptist Road Widening	October, 2007	December, 2008	8,773,028.00	8,568,099
Struthers	October, 2007	December, 2008	3,714,500	3,714,500
Academy/Fountain Intersection	September, 2006	June, 2007	917,400	917,000
Academy/Pikes Peak Intersect	September, 2006	June, 2007	962,941	962,941
I-25 Companion Projects	December, 2007	December, 2007	2,243,720	2,243,720
Fillmore/Union Intersection	April, 2007	May, 2007	2,117,399	2,117,399
Constitution/Chelton Intersection	Not Available	October, 2006	27,550	27,550
30th Street Corridor	November, 2007	November, 2007	77,280	36,531
Union/Palmer Park Intersection	May, 2007	August, 2007	150,817	150,817
Fillmore St (T-Gap to Hancock)	April, 2007	May, 2007	607,798	607,798
South Academy--Phase 1	July, 2007	July, 2007	***	***
South Academy--Phase 2	September, 2008	August, 2008	***	***
Cimarron Street Bridge	May, 2008	September, 2008	8,050,871	8,050,871
Ute Pass Avenue Widening	June, 2008	October, 2008	304,320	297,861
Austin Bluffs/Union Interchange	November, 2008	November, 2008	35,455,676	35,781,318
Constitution/Circle Intersection	December, 2008	December, 2008	1,528,715	1,524,261
South Academy--Phase 3	September, 2009	January, 2009	***	***

\*\*\*Note: Phases Not Budgeted Separately